



Non-Domestic Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out.

Certificate Reference

Strawberry Bank

Certificate No: Strawberry Bank

Engineers Details

Trading Title:

Address:

Gas Safe No: Telephone No:

Installation Details

Installation Address:

Telephone No:

Client Details

Client Address:

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading	CO Reading	FlueType (OF/RS/FL)	Appliance Inspected (YES/NO/NA)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar)	Heat Input(KW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Office	Central Heating Boiler	Baxi	Megafluo System 15 HE	9.51	48	RS	YES	0.0005	YES		14.78	YES	YES	YES	NA	NO	YES
2	Airing Cupboard	Water Heater	Andrews	0063BP3567	NA	NA	RS	YES	NA	YES		56.23	YES	YES	YES	NA	NO	YES
3	Airing Cupboard	Central Heating Boiler	Ideal	Concord CX 100	NA	NA	OF	YES	NA	YES		NA	NA	YES	YES	NA	NO	NA
4	Store Room	Central Heating Boiler	Ideal	Concord CX 340	NA	NA	OF	YES	NA	YES		118.59	YES	YES	YES	PASS	NO	YES
5																		

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	pressure relief valve on Andrews water heater not to ground		NO
2	expansion vessel on andrews water heater unsupported		NO
3	several water leaks on andrews water heater		NO
4	ideal concord in airing cupboard is non operational		NO
5	storage room with central heating boiler need clearing out	advised landlord	NO

Emergency Control Valve Accessible: Gas Tightness Satisfactory:

Gas Installation Pipework Visual Inspection Satisfactory:

Number of Appliances Tested: Equipotential Bonding:

NEXT INSPECTION DUE ON OR BEFORE: Installation Pass:

CO Alarm fitted & working? Smoke alarm fitted & working?

Signatures

Report Issued By:

Name:

Report Received By:

Name:

Gas ID Number:

Signed:

Date:

Signed:

Date: