



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out.
This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

53 Reeve Drive 2024

Certificate No: 53 Reeve Drive 2024

Engineers Details

Trading Title Coventry Gas Services Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address

53 Reeve Drive Kenilworth CV8 2GA
53 Reeve Drive Kenilworth CV8 2GA
53 Reeve Drive Kenilworth CV8 2GA
53 Reeve Drive Kenilworth CV8 2GA

Post Code:

Client Details

Client Address

Mr and Mrs Yu
C/o Leaders
1 Warwick Road
Kenilworth

Post Code: CV8 1HD

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Focal Point	Ashleigh Hightec	NA	NA	OF	YES	NA	YES	5.28 kw	YES	YES	YES	PASS	NO	YES
2	Kitchen	Hob	Ariston	Unknown	NA	NA	FL	YES	NA	YES	20 mb	YES	YES	NA	N/A	NO	YES
3	Kitchen	Central Heating Boiler	Ideal	CLASSIC FF 360P	NA	NA	RS	YES	NA	YES	15.38 kw	YES	YES	YES	N/A	YES	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Tue-16-Dec-2025

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-04-Dec-2024

Report Received By:

Name:

Signed:

Date: Wed-04-Dec-2024

Gas ID Number: 5739462