



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out.
This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

1 Parkwood Court 2024

Certificate No: 1 Parkwood Court 2024

Engineers Details

Trading Title: Coventry Gas Services Ltd

Address: 47 Alspath Road
Meriden
Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address: 1 Parkwood Court, Kenilworth, England, CV8 2JH
1 Parkwood Court, Kenilworth, England, CV8 2JH
1 Parkwood Court, Kenilworth, England, CV8 2JH
1 Parkwood Court, Kenilworth, England, CV8 2JH
Post Code:

Client Details

Client Address: Miss Cuxson
C/o Leaders 1 Warwick Road, Kenilworth CV8
C/o Leaders 1 Warwick Road, Kenilworth CV8
C/o Leaders 1 Warwick Road, Kenilworth CV8
Post Code:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Smeg	Unknown	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
2	Kitchen	Combi Boiler	Worcester	Greenstar 25i	8.6	120	RS	YES	0.0014	YES	25.17 kw	YES	YES	YES	N/A	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Mon-15-Dec-2025

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-21-Nov-2024

Report Received By:

Name:

Signed:

Date: Thu-21-Nov-2024

Gas ID Number: 5545563