



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

19 Webster Avenue 2024

Certificate No: 19 Webster Avenue 2024

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address
19 Webster Avenue □ Kenilworth □ CV8 2EJ
19 Webster Avenue □ Kenilworth □ CV8 2EJ
19 Webster Avenue □ Kenilworth □ CV8 2EJ
19 Webster Avenue □ Kenilworth □ CV8 2EJ

Post Code:

Client Details

Client Address
Richard Clifford
28 The Wardens
Kenilworth

Post Code: CV8 2UH

Telephone No:

Telephone No: 447802210452

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Combi Boiler	Worcester	24i JUNIOR RSF	6.2	124	RS	YES	0.0020	YES	22.89 kw	YES	YES	YES	N/A	YES	NO
2																	
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	water ingress into boiler from flue, main heat exchanger leaking and insulation pads cracked and broken	labeled do not use and issued warning notice	YES
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

1

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Wed-12-Nov-2025

Installation Pass:

NO

CO Alarm fitted & working?

NO

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Tue-12-Nov-2024

Report Received By:

Name:

Signed:

Date: Tue-12-Nov-2024

Gas ID Number: 5545563