



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

50 Finham Road 2024

Certificate No: 50 Finham Road 2024

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address
The Tenant
50 Finham Road
Kenilworth

Post Code: CV8 2HY

Telephone No:

Client Details

Client Address
Helen Knibb
2 Haseley Court
Birmingham Road
Warwick

Post Code: CV35 7HG

Telephone No: 07901855912

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Zanussi	Unknown	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
2	Lounge	Fire	Eclipse Bowl	754	NA	NA	OF	YES	NA	YES	NA kw	NO	YES	NO	FAIL	NO	NO
3	Kitchen	Combi Boiler	Worcester	Greenstar 25i	NA	NA	RS	YES	NA	YES	14.27 kw	YES	YES	YES	N/A	YES	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	meter has incoming and outgoing lead pipework	advised landlord	NO
2	gas fire had been disconnected from the gas supply prior to arrival	none	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Wed-23-Jul-2025

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-15-Jul-2024

Report Received By:

Name:

Signed:

Date: Mon-15-Jul-2024

Gas ID Number: 5545563