



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

Basement Flat 2024

Certificate No: Basement Flat 2024

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address
Basement flat
Basement flat
34 Newbold Terrace East
Leamington Spa

Post Code: CV32 4EY

Client Details

Client Address
Mr Ranjit Bhopal
10 Shallowford Grove
Milton Keynes

Post Code: MK4 1ND

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Stoves	Newhome	NA	NA	FL	YES	NA	YES	17 mb	YES	YES	NA	N/A	NO	YES
2	Kitchen	Hob	Stoves	Newhome	NA	NA	FL	YES	NA	YES	20 mb	YES	YES	NA	N/A	NO	YES
3	Kitchen	Hob	Stoves	Newhome	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
4	Outhouse	Central Heating Boiler	Worcester	Greenstar 34CDi	9.4	47	RS	YES	0.0005	YES	34.17 kw	YES	YES	YES	N/A	NO	YES
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

4

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Mon-19-May-2025

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-16-May-2024

Report Received By:

Name:

Signed:

Date: Thu-16-May-2024

Gas ID Number: 5545563