



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

32 Dennis Davison Place

Certificate No: 32 Dennis Davison Place

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation
Address

32 Dennis Davison Place, Coventry, England, CV4
32 Dennis Davison Place, Coventry, England, CV4
32 Dennis Davison Place, Coventry, England, CV4
32 Dennis Davison Place, Coventry, England, CV4

Post Code: CV4 9WS

Telephone No:

Client Details

Client
Address

Mr Cooper
C/o Leaders 1 Warwick Road, Kenilworth CV8
C/o Leaders 1 Warwick Road, Kenilworth CV8

Post Code: CV8 1HD

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Combi Boiler	Logic	Combi ESPI 35	9.0	90	RS	YES	0.0010	YES	34.58 kw	YES	YES	YES	N/A	YES	YES
2																	
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve
Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

1

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON
OR BEFORE:

Thu-13-Feb-2025

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-05-Feb-2024

Report Received By:

Name:

Signed:

Date: Mon-05-Feb-2024

Gas ID Number: 5545563