



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

26 Kingsland Ave 1

Certificate No: 26 Kingsland Ave 1

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation
Address

26 Kingsland Ave, Coventry CV5 8DX□□
26 Kingsland Ave, Coventry CV5 8DX□□
26 Kingsland Ave, Coventry CV5 8DX□□
26 Kingsland Ave, Coventry CV5 8DX□□

Post Code:

Client Details

Client
Address

Surinder Sharma
5 Adkins Croft
Fillongley

Post Code: CV7 8PA

Telephone No:

Telephone No:

447946467629

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Cooker	Currys	Essentials	NA	NA	FL	YES	NA	YES	22 mb	YES	YES	NA	N/A	NO	YES
2	Bathroom	Combi Boiler	Baxi	830 Combi	9.6	50	RS	YES	0.0005	YES	30.27 kw	YES	YES	YES	N/A	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	meter box door missing	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Mon-20-Jan-2025

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-19-Jan-2024

Report Received By:

Name:

Signed:

Date: Fri-19-Jan-2024

Gas ID Number: 5545563