



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

7 Greensward Close

Certificate No: 7 Greensward Close

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation
Address

7 Greensward Close, Kenilworth, England, CV8 2SG
7 Greensward Close, Kenilworth, England, CV8 2SG
7 Greensward Close, Kenilworth, England, CV8 2SG
7 Greensward Close, Kenilworth, England, CV8 2SG

Post Code:

Client Details

Client
Address

Mr A Rogers
C/o Leaders 1 Warwick Road, Kenilworth CV8
C/o Leaders 1 Warwick Road, Kenilworth CV8
C/o Leaders 1 Warwick Road, Kenilworth CV8

Post Code:

Telephone No:

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Unknown	Unknown	7.5	7	FL	YES	0.0001	YES	4.28 kw	YES	YES	NA	N/A	NO	YES
2	Kitchen	Central Heating Boiler	Worcester	Greenstar 15 RI HE	9.5	45	RS	YES	0.0005	YES	13.89 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve
Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON
OR BEFORE:

Sat-18-Jan-2025

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-18-Jan-2024

Report Received By:

Name:

Signed:

Date: Thu-18-Jan-2024

Gas ID Number: 5545563