



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out.
This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

50A Priory Road 1-Oporotheca
Ltd-15Jan2024

Certificate No: 50A Priory Road 1

Engineers Details

Trading Title Coventry Gas Services Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address

50A Priory Road, Kenilworth, England, CV8 1LQ
50A Priory Road, Kenilworth, England, CV8 1LQ
50A Priory Road, Kenilworth, England, CV8 1LQ
50A Priory Road, Kenilworth, England, CV8 1LQ

Post Code:

Client Details

Client Address

Oporotheca Ltd
C/o Leaders
1 Warwick Road,
Kenilworth

Post Code: CV8 1HD

Telephone No:

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Entrance Hall	Combi Boiler	Worcester	Greenstar 29CDi	9.9	50	RS	YES	0.0005	YES	28.45 kw	YES	YES	NO	N/A	NO	YES
2																	
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	flue below 2 meters from the ground without a protective cage	advise landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

1

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Thu-16-Jan-2025

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

NO

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-15-Jan-2024

Report Received By:

Name:

Signed:

Date: Mon-15-Jan-2024

Gas ID Number: 5545563