



West Lothian Gas



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

59 Holly Walk 10

Certificate No: 59 Holly Walk 10

Engineers Details

Trading Title: Coventry Gas Services Ltd

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address: 59 Holly Walk
59 Holly Walk
Leamington Spa

Post Code: CV32 4JG

Telephone No:

Client Details

Client Address: Mr Ranjit Bhopal
10 Shallowford Grove
Milton Keynes

Post Code: MK4 1ND

Telephone No: 07931601793

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Lamona	Na	NA	NA	FL	YES	NA	YES	21 mb	YES	YES	NA	N/A	NO	YES
2	Kitchen	Central Heating Boiler	Baxi	824 System	8.6	57	RS	YES	0.0007	YES	23.45 kw	YES	YES	YES	N/A	YES	YES
3	Kitchen	Hob	Lamona	Na	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
4	Kitchen	Central Heating Boiler	Glowworm	FLEXICOM 30 SX	9.5	47	RS	YES	0.0005	YES	27.45 kw	YES	YES	YES	N/A	NO	YES
5	Kitchen	Hob	Lamona	Na	NA	NA	FL	YES	NA	YES	22 mb	YES	YES	NA	N/A	NO	YES

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

5

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sun-22-Dec-2024

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-18-Dec-2023

Report Received By:

Name:

Signed:

Date: Mon-18-Dec-2023

Gas ID Number: 5545563