



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

Flat 5 35 Clarendon Square

Certificate No: Flat 5 35 Clarendon Square

Engineers Details

Trading Title: Coventry Gas Services Ltd

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address

Flat 5 35 Clarendon Square Leamington Spa CV32
Flat 5 35 Clarendon Square Leamington Spa CV32
Flat 5 35 Clarendon Square Leamington Spa CV32
Flat 5 35 Clarendon Square Leamington Spa CV32

Post Code:

Client Details

Client Address

Denison Properties Holdings Ltd
C/o Leaders
10 Parade
Leamington Spa

Post Code: CV32 4DW

Telephone No:

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Airing Cupboard	Combi Boiler	Vaillant	TEC PLUS 418 VU186/2	9.0	45	RS	YES	0.0005	YES	17.45 kw	YES	YES	YES	N/A	NO	YES
2																	
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

NA

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

1

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Mon-18-Nov-2024

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-02-Nov-2023

Report Received By:

Name:

Signed:

Date: Thu-02-Nov-2023

Gas ID Number: 5545563