



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

17 Castle Road

Certificate No: 17 Castle Road

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address
17 Castle Road ☐ Kenilworth ☐ CV8 1NG
17 Castle Road ☐ Kenilworth ☐ CV8 1NG
17 Castle Road ☐ Kenilworth ☐ CV8 1NG
17 Castle Road ☐ Kenilworth ☐ CV8 1NG

Post Code:

Client Details

Client Address
Mr M Jopling
C/o Leaders
10 Parade
Leamington Spa

Post Code: CV32 4DW

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Cooker	Smeg	Unknown	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
2	Lounge	Fire	Unknown	Unknown	NA	NA	OF	YES	NA	YES	NA mb	NO	YES	YES	N/A	NO	NO
3	Bed Room	Combi Boiler	Worcester	Greenstar 32CDi	9.0	90	RS	YES	0.0010	YES	31.59 kw	YES	YES	YES	N/A	NO	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	gas fire non operational	isolated fire at restrictor elbow, issued warning notice and applied a do not use sticker	YES
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sun-24-Nov-2024

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-27-Oct-2023

Report Received By:

Name:

Signed:

Date: Fri-27-Oct-2023

Gas ID Number: 5545563