



West Lothian Gas



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

39 Highley Drive Radford Coventry
CV6 3LR 2

Certificate No: 39 Highley Drive Radford
Coventry CV6 3LR 2

Engineers Details

Trading Title Coventry Gas Services Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address 39 Highley Drive Radford Coventry CV6 3LR
39 Highley Drive Radford Coventry CV6 3LR

Post Code: CV6 3LR

Telephone No:

Client Details

Client Address H2L Lettings
38 Main Road
Meriden

Post Code: CV7 7NF

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Hotpoint	Na	NA	NA	FL	YES	NA	YES	22 mb	YES	YES	NA	N/A	NO	YES
2	Airing Cupboard	Combi Boiler	Vaillant	Ecotec Pro 24	9.4	47	RS	YES	0.0005	YES	24.18 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	boiler over pressurised, needs new expansion vessel and pressure relief valve	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-25-Oct-2024

Installation Pass:

YES

CO Alarm fitted & working?

NO

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-25-Oct-2023

Report Received By:

Name: Andrew King-Page

Signed:

Date: Wed-25-Oct-2023

Gas ID Number: 5545563