



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

190 Sovereign Road

Certificate No: 190 Sovereign Road

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation
Address

190 Sovereign Road Coventry CV5 6LU
190 Sovereign Road Coventry CV5 6LU
190 Sovereign Road Coventry CV5 6LU
190 Sovereign Road Coventry CV5 6LU

Post Code: CV5 6LU

Client Details

Client
Address

Mr Tattersall
C/o Leaders
1 Warwick Road
Kenilworth

Post Code: CV8 1HD

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Focal Point	Lulworth	NA	NA	OF	YES	NA	YES	16.5 mb	YES	YES	YES	PASS	NO	YES
2	Kitchen	Hob	Candy	Unknown	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
3	Airing Cupboard	Combi Boiler	Worcester	Greenstar 8000 Life	9.5	45	RS	YES	0.0006	YES	28.53 kw	YES	YES	YES	N/A	NO	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-16-Aug-2024

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-16-Aug-2023

Report Received By:

Name:

Signed:

Date: Wed-16-Aug-2023

Gas ID Number: 5545563