



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

42 Albion Street

Certificate No: 42 Albion Street

Engineers Details

Trading Title Coventry Gas Services Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address

42 Albion Street Kenilworth CV8 2FW
42 Albion Street Kenilworth CV8 2FW
42 Albion Street Kenilworth CV8 2FW
42 Albion Street Kenilworth CV8 2FW

Post Code: CV8 2FW

Client Details

Client Address

Mr Clarke
C/o Leaders
1 Warwick Road
Kenilworth

Post Code: CV8 1HD

Telephone No:

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Indesit	Unknown	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
2	Airing Cupboard	Combi Boiler	Vaillant	Turbomax Vuw 242/2-5	7.5	32	RS	YES	0.0004	YES	29.67 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	ep bonding not before the first tee	advised landlord	NO
2	meter box in cavity with holes in it	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Fri-30-Aug-2024

Installation Pass:

YES

CO Alarm fitted & working?

NO

Smoke alarm fitted & working?

NO

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Tue-01-Aug-2023

Report Received By:

Name:

Signed:

Date: Tue-01-Aug-2023

Gas ID Number: 5371240