



West Lothian Gas



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

30 Clarendon St Earlsdaon

Certificate No: 30 Clarendon St Earlsdaon

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 30 Clarendon St
30 Clarendon St
Earlsdon

Post Code: CV5 6EX

Telephone No:

Client Details

Client Address Rosalyn Kane
2 Beauchamp Avenue
Leamington Spa

Post Code: CV32 5TA

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Zanussi	Unknown	NA	NA	FL	YES	NA	YES	20 mb	YES	YES	NA	N/A	NO	YES
2	Lounge	Fire	Nu-flame	N2	NA	NA	OF	YES	NA	YES	NA mb	YES	YES	NO	N/A	NO	NO
3	Loft	Combi Boiler	Ideal	Instinct 24	9.4	47	RS	YES	0.0005	YES	23.59 kw	YES	YES	YES	N/A	YES	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	gas fire has working dampener	advised landlord to remove dampener	YES
2	gas fire coal in wrong order	advised landlord	YES
3	electrical ep bonding not before the first tee	advised landlord	NO
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Fri-14-Jun-2024

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-14-Jun-2023

Report Received By:

Name:

Signed:

Date: Wed-14-Jun-2023

Gas ID Number: 4464997