



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

7 Trinity Walk

Certificate No: 7 Trinity Walk

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address

7 Trinity Walk ☐ Nuneaton ☐ CV11 4PH
7 Trinity Walk ☐ Nuneaton ☐ CV11 4PH
7 Trinity Walk ☐ Nuneaton ☐ CV11 4PH
7 Trinity Walk ☐ Nuneaton ☐ CV11 4PH

Post Code:

Client Details

Client Address

Three60 SolutionsCo Limited
12 Eastcotes,
Coventry

Post Code: CV4 9AU

Telephone No:

Telephone No: 07779 597210

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Unknown	Unknown	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
2	Airing Cupboard	Combi Boiler	Main	main combi 25 eco	9.5	47	RS	YES	0.0005	YES	24.74 kw	NO	YES	YES	N/A	NO	NO
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	Water fittings used on gas line, gas pipework in too small pipework, condense run in copper, pressure relief valve terminates internally	advised landlord the boiler is classified as immediately dangerous	YES
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

NO

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Tue-13-Feb-2024

Installation Pass:

NO

CO Alarm fitted & working?

NO

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-13-Feb-2023

Report Received By:

Name:

Signed:

Date: Mon-13-Feb-2023

Gas ID Number: 4464997