



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

7 Clarkes Avenue Kenilworth
Warwickshire CV8 1HX

Certificate No: 7 Clarkes Avenue
Kenilworth Warwickshire
CV8 1HX

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address

works order LSP22000148

7 Clarkes Avenue Kenilworth Warwickshire CV8 1HX

7 Clarkes Avenue Kenilworth Warwickshire CV8 1HX

7 Clarkes Avenue Kenilworth Warwickshire CV8 1HX

Post Code: CV8 1HX

Telephone No:

Client Details

Client Address

Ms Sally McCawley c/o Reeds Rains Ltd

34/35 Denby Buildings

Regent Grove

Leamington Spa

Post Code: CV32 4NY

Telephone No: 01926 311431

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Airing Cupboard	Combi Boiler	Vaillant	Ecofit Pure 830	9.0	45	RS	YES	0.0005	YES	28.94 kw	YES	YES	YES	N/A	NO	YES
2	Lounge	Fire	Airflame	Ac16nvtc	NA	NA	OF	YES	NA	YES	6.92 kw	YES	YES	YES	PASS	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	lead pipework on gas meter	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Tue-21-Nov-2023

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-21-Nov-2022

Report Received By:

Name:

Signed:

Date: Mon-21-Nov-2022

Gas ID Number: 4464997