



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

15 Chamberlain Crescent Gsr 4

Certificate No: 15 Chamberlain Crescent Gsr 4

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 15 Chamberlain Crescent

15 Chamberlain Crescent

Shirley

Solihull

Post Code: B90 2DG

Telephone No:

Client Details

Client Address Mark Dillane

40 Langfield Road

Knowle

Solihull

Post Code: B93 9PS

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Lamona	Na	NA	NA	FL		NA	NA	18 mb	YES	YES	NA	N/A	NO	YES
2	Lounge	Fire	Robinson Willey	Black Beauty 4	NA	NA	OF	YES	NA	YES	5.92 kw	YES	YES	YES	PASS	NO	YES
3	Kitchen	Combi Boiler	Intergas	Combi Compact Hre 28	9.0	45	RS	YES	0.0005	YES	23.96 kw	YES	YES	YES	N/A	YES	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	flue should have a 3° fall to stop dripping condense onto gas meter box	advised landlord	NO
2	flue should be sealed around outside	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-17-Nov-2023

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-17-Nov-2022

Report Received By:

Name:

Signed:

Date: Thu-17-Nov-2022

Gas ID Number: 4464997