



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

19 Dickens Road 1

Certificate No: 19 Dickens Road 1

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 19 Dickens rd Keresley Cv6 2js
19 Dickens rd Keresley Cv6 2js
19 Dickens rd Keresley Cv6 2js

Post Code:

Client Details

Client Address Steve Woods
7 Ladyfields Way
Holbrooks
Coventry

Post Code: CV6 4PB

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Lamona	Na	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
2	Lounge	Fire	Focal Point	None	NA	NA	OF	YES	NA	YES	6.85 kw	YES	YES	YES	PASS	NO	YES
3	Front Room	Fire	Focal Point	None	NA	NA	OF	YES	NA	YES	6.92 kw	YES	YES	YES	PASS	NO	YES
4	Airing Cupboard	Combi Boiler	Worcester	Greenstar 2000 25kw	9.4	95	RS	YES	0.0005	YES	24.75 kw	YES	YES	YES	N/A	YES	YES
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	lead pipework on meter outlet	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

4

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sat-23-Apr-2022

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-17-Oct-2022

Report Received By:

Name: Andrew King-Page

Signed:

Date: Mon-17-Oct-2022

Gas ID Number: 4464997