



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

14 Lower Ladyes Hill

Certificate No: 14 Lower Ladyes Hill

Engineers Details

Trading Title: Coventry Gas Ltd

Address: 47 Alspath Road
Meriden
Meriden
Post Code: CV7 7LU

Gas Safe No: 526645 Telephone No: 07502848685

Installation Details

Installation Address: Tania Martin
14 Lower Ladyes Hill
Kenilworth
Warwickshire
Post Code: CV8 2GN

Telephone No: 07817350858

Client Details

Client Address: Tania Martin
14 Lower Ladyes Hill
Kenilworth
Warwickshire
Post Code: CV8 2GN

Telephone No: 07817350858

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Oven	Rangemaster	Kitchener90	NA	NA	FL	NO	NA	YES	6.20 kw	YES	YES	NA	N/A	YES	YES
2	Kitchen	Combi Boiler	Main	main combi 25 eco	8.6	16	RS	YES	0.0002	YES	24.18 kw	YES	YES	YES	PASS	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	Hob injector blocked.	cleaned and unblocked injector	NA
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

1

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sat-13-May-2023

Installation Pass:

YES

CO Alarm fitted & working?

NO

Smoke alarm fitted & working?

NO

Signatures

Report Issued By:

Name: Steve Owen

Signed: _____

Date: Fri-13-May-2022

Report Received By:

Name: _____

Signed: 

Date: Fri-13-May-2022

Gas ID Number: Na