



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

17 Beaumont Road Coventry CV7 8LH

Certificate No: 17 Beaumont Road
Coventry CV7 8LH

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address

17 Beaumont Road Coventry CV7 8LH
17 Beaumont Road Coventry CV7 8LH
17 Beaumont Road Coventry CV7 8LH
17 Beaumont Road Coventry CV7 8LH

Post Code: CV7 8LH

Client Details

Client Address

G2M Group
25 Jetstream Drive
Auckley
Doncaster

Post Code: DN9 3QS

Telephone No:

Telephone No: 01302 230579

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Combi Boiler	Intergas	Rapid 32	9.45	47	RS	YES	0.0005	YES	32.19 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Fire	Flavel	Fshcu0mn	NA	NA	OF	YES	NA	YES	15.5 mb	YES	YES	YES	PASS	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	ep bonding not before the first tee	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-16-Dec-2022

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-16-Dec-2021

Report Received By:

Name:

Signed:

Date: Thu-16-Dec-2021

Gas ID Number: 4464997