



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

570 Broad Lane Coventry CV5 7BT

Certificate No: 570 Broad Lane Coventry CV5 7BT

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 570 Broad Lane Coventry CV5 7BT

570 Broad Lane Coventry CV5 7BT

570 Broad Lane Coventry CV5 7BT

570 Broad Lane Coventry CV5 7BT

Post Code: CV5 7BT

Telephone No:

Client Details

Client Address Iain Black

578 Broad Lane

Coventry

Post Code: CV5 7BT

Telephone No: 07951735561

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Airing Cupboard	Combi Boiler	Baxi	Duo Tec 24 Combi Erp	9.45	47	RS	YES	0.0006	YES	23.59 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Cooker	Hotpoint	Cucina HAG51K	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	no ep bonding on meter	advised landlord	NO
2	gas pipe not sleeved through wall	advised landlord	NO
3	gas meter box door broken	advised landlord	NO
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

2

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Wed-09-Nov-2022

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Tue-09-Nov-2021

Report Received By:

Name:

Signed:

Date: Tue-09-Nov-2021

Gas ID Number: 4464997