



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

Springbrook Lane Earlswood
Solihull West Midlands B94 5SG

Certificate No: Springbrook Lane
Earlswood Solihull West
Midlands B94 5SG

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address Harwin
Springbrook Lane
Earlswood
Solihull

Post Code: B945SG

Telephone No:

Client Details

Client Address Black And Golds Estate Agents
117 Stratford Rd
Shirley
Solihull

Post Code: B90 3ND

Telephone No: 0121 249 6207

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Outhouse	Central Heating Boiler	Ideal	Mexico RS65	NA	NA	RS	YES	NA	YES	24.74 kw	YES	YES	NO	N/A	NO	YES
2	Kitchen	Hob	Lamona	Na	NA	NA	FL	YES	NA	YES	17 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	boiler room stacked with combustible materials	advised tenant to remove all combustible materials	NO
2	gas pipework unsupported	advised landlord	NO
3	boiler flue is inaccessible	advised landlord	NO
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sat-03-Sep-2022

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-03-Sep-2021

Report Received By:

Name:

Signed:

Date: Fri-03-Sep-2021

Gas ID Number: 4464997