



West Lothian Gas



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

32 Lavenham Close Nuneaton
CV11 6GP

Certificate No: 32 Lavenham Close
Nuneaton CV11 6GP

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address

32 Lavenham Close Nuneaton CV11 6GP
32 Lavenham Close Nuneaton CV11 6GP
32 Lavenham Close Nuneaton CV11 6GP
32 Lavenham Close Nuneaton CV11 6GP

Post Code:

Telephone No:

Client Details

Client Address

H2L Lettings
38 Main Road
Meriden

Post Code: CV7 7NF

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Grate Glow	Bi Flame Plus	NA	NA	OF	YES	NA	YES	6.39 kw	YES	YES	YES	PASS	NO	YES
2	Kitchen	Central Heating Boiler	Potterton	Profile 60	7.98	40	RS	YES	0.0005	YES	15.39 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	no ep bonding on meter	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Tue-09-Aug-2022

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-09-Aug-2021

Report Received By:

Name:

Signed:

Date: Mon-09-Aug-2021

Gas ID Number: 4464997