



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

4 beaconsfield Street cv311dt

Certificate No: 4 beaconsfield Street
cv311dt

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address Tony Goodey
4 Beaconsfield Street
Leamington Spa

Post Code: CV31 1DT

Telephone No: 07956640779

Client Details

Client Address Tony Goodey
4 Beaconsfield Street
Leamington Spa

Post Code: CV31 1DT

Telephone No: 07956640779

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Combi Boiler	Vaillant	Turbomax Vuw Gb 242	6.61	15	RS	YES	0.0003	YES	23.59 kw	YES	YES	YES	N/A	YES	YES
2	Kitchen	Cooker	Beiling	755 Mk2	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
3	Sitting Room	Fire	Gazco	Small Stckton	NA	NA	OF	YES	NA	YES	18 mb	YES	YES	YES	PASS	YES	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	gas fire needs new pilot light assembly P10036 IN001	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Thu-16-Jun-2022

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-16-Jun-2021

Report Received By:

Name:

Signed:

Date: Wed-16-Jun-2021

Gas ID Number: 4464997