



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

14 Wrigsham Street CV3 5FU

Certificate No: 14 Wrigsham Street CV3 5FU

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 14 Wrigsham Street, CV3 5FU

14 Wrigsham Street, CV3 5FU
Coventry

Post Code: CV35FU

Telephone No:

Client Details

Client Address John Carr
48 Mile Lane
Coventry

Post Code: CV35GD

Telephone No: 07795873072

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Airing Cupboard	Combi Boiler	Main	Combi 30 Eco Elite	23	9.52	RS	YES	0.0002	YES	28.59 kw	YES	YES	NA	N/A	NO	YES
2	Kitchen	Cooker	Flavel	Milano G60	NA	NA	FL	YES	NA	YES	21 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	spark generator none operational on cooker	advised landlord	NO
2	no ep bonding on meter	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Tue-23-Nov-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-23-Nov-2020

Report Received By:

Name:

Signed:

Date: Mon-23-Nov-2020

Gas ID Number: 4464997