



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

36A Fallowfield Road Solihull B92 9HH

Certificate No: 36A Fallowfield Road Solihull B92 9HH

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: 36A Fallowfield Road Solihull B92 9HH

36A Fallowfield Road Solihull B92 9HH

36A Fallowfield Road Solihull B92 9HH

Post Code: B929HH

Telephone No:

Client Details

Client Address: Black And Golds Estate Agents

117 Stratford Rd

Shirley

Solihull

Post Code: B90 3ND

Telephone No: 0121 249 6207

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Diplomat	Na	NA	NA	FL	YES	NA	YES	22 mb	YES	YES	NA	N/A	NO	YES
2	Kitchen	Combi Boiler	Ariston	OCOMBI A23 MFFI EDITI	8.23	80	RS	YES	0.0009	YES	22.78 kw	YES	YES	YES	N/A	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	gas meter not sealed through to cavity wall system	advise letting agent and got permission to seal the meter	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sat-24-Jul-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-24-Jul-2020

Report Received By:

Name:

Signed:

Date: Fri-24-Jul-2020

Gas ID Number: 4464997