



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

140 Northumberland Court
Northumberland Road Leamington

Certificate No: 140 Northumberland Court
Northumberland Road
Leamington Spa CV32

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden
Post Code: CV7 7LU

Gas Safe No: 526645 Telephone No: 07961768920

Installation Details

Installation Address: 140 Northumberland Court
Northumberland Road
Leamington spa
Post Code: CV32 6HN

Telephone No:

Client Details

Client Address: Scott Dunlop
15 Wheathill Close
Leamington Spa
Post Code: CV32 6PL

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Hygena	Unknown	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
2	Kitchen	Combi Boiler	Ferrol	Optima He 31c	9.44	94	RS	YES	0.0010	YES	30.73 kw	YES	YES	YES	N/A	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	lead pipework to meter	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-23-Jul-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Gas ID Number: 4464997

Date: Thu-23-Jul-2020

Report Received By:

Name:

Signed:

Date: Thu-23-Jul-2020