



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

4 Griffin Lane Solihull West
Midlands B90 1TS

Certificate No: 4 Griffin Lane Solihull West
Midlands B90 1TS

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: 4 Griffin Lane Solihull West Midlands B90 1TS
4 Griffin Lane Solihull West Midlands B90 1TS
4 Griffin Lane Solihull West Midlands B90 1TS

Post Code:

Client Details

Client Address: Black And Golds Estate Agents
117 Stratford Rd
Shirley
Solihull

Post Code: B90 3ND

Telephone No: 0121 249 6207

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Combi Boiler	Viessmann	Vitodens 100-W OV	8.94	90	RS	YES	0.0011	YES	30.23 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Hob	Bosch	Na	NA	NA	FL	YES	NA	YES	21 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Wed-09-Jun-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Tue-09-Jun-2020

Gas ID Number: 4464997

Report Received By:

Name:

Signed:

Date: Tue-09-Jun-2020