



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

49 Sunnyside Lane Balsall
Common CV7 7FY

Certificate No: 49 Sunnyside Lane Balsall
Common CV7 7FY

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: 49 Sunnyside Lane Balsall Common CV7 7FY
49 Sunnyside Lane Balsall Common CV7 7FY
49 Sunnyside Lane Balsall Common CV7 7FY

Post Code: CV77FY

Client Details

Client Address: H2L Lettings
38 Main Road
Meriden

Post Code: CV7 7NF

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Supreme Multiflue	Multiflue	NA	NA	OF	YES	NA	YES	NA mb	NO	YES	YES	N/A	NO	NO
2	Kitchen	Hob	Electrolux	Unknown	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
3	Airing Cupboard	Combi Boiler	Vaillant	EC PLUS 837 VUW 376/3	8.54	22	RS	YES	0.0002	YES	27.54 mb	YES	YES	YES	N/A	NO	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	fire previously disconnected prior to visit	none	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-21-May-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-21-May-2020

Report Received By:

Name:

Signed:

Date: Thu-21-May-2020

Gas ID Number: 4464997