



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

25 Derwent Close Eastern Green
Coventry CV5 7GQ

Certificate No: 25 Derwent Close Eastern
Green Coventry CV5 7GQ

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 25 Derwent Close Eastern Green Coventry CV5 7GQ
25 Derwent Close Eastern Green Coventry CV5 7GQ
25 Derwent Close Eastern Green Coventry CV5 7GQ

Post Code:

Client Details

Client Address H2L Lettings
38 Main Road
Meriden

Post Code: CV7 7NF

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Focal Point	Na	NA	NA	OF	YES	NA	YES	6.89 kw	YES	YES	YES	PASS	NO	YES
2	Loft	Combi Boiler	Vaillant	JS 831 VUW 316/3-5 VU	9.83	98	RS	YES	0.0010	YES	28.54 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	boiler loses pressure on a weekly basis	boiler needs a service and might need parts	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sat-08-May-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-08-May-2020

Report Received By:

Name:

Signed:

Date: Fri-08-May-2020

Gas ID Number: 4464997