



# Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

35 Hollick Crescent Arley Coventry  
CV7 8GT

Certificate No: 35 Hollick Crescent Arley  
Coventry CV7 8GT

## Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road  
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

## Installation Details

Installation Address: 35 Hollick Crescent Arley Coventry CV7 8GT  
35 Hollick Crescent Arley Coventry CV7 8GT

Post Code: CV78GT

Telephone No:

## Client Details

Client Address: H2L Lettings  
38 Main Road  
Meriden

Post Code: CV7 7NF

Telephone No:

## Appliance Details

## Inspection Details

|   | Location | Appliance Type         | Make | Model                 | CO2 Reading (%) | CO Reading (ppm) | Flue Type (OF/RS/FL) | Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only) | Combustion Analysis Reading (CO/CO2) | Landlords Appliance (YES/NO/NA) | Operating Pressure (mbar) or Heat Input (kW) | Safety Device(s) Correct Operation (YES/NO/NA) | Ventilation Provision Satisfactory (YES/NO) | Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA) | Flue Performance Test (PASS/FAIL/NA) | Appliance Serviced (YES/NO/NA) | Appliance Safe To Use (YES/NO) |
|---|----------|------------------------|------|-----------------------|-----------------|------------------|----------------------|------------------------------------------------------------------|--------------------------------------|---------------------------------|----------------------------------------------|------------------------------------------------|---------------------------------------------|-------------------------------------------------------------------|--------------------------------------|--------------------------------|--------------------------------|
| 1 | Lounge   | Central Heating Boiler | Baxi | BERMUDA 45/4 ELECTRON | NA              | NA               | OF                   | YES                                                              | NA                                   | YES                             | 12 mb                                        | YES                                            | YES                                         | YES                                                               | PASS                                 | NO                             | NO                             |
| 2 | Lounge   | Fire                   | Baxi | BERMUDA VP3           | NA              | NA               | OF                   | YES                                                              | NA                                   | YES                             | NA mb                                        | NO                                             | NA                                          | YES                                                               | N/A                                  | NO                             | NO                             |
| 3 |          |                        |      |                       |                 |                  |                      |                                                                  |                                      |                                 |                                              |                                                |                                             |                                                                   |                                      |                                |                                |
| 4 |          |                        |      |                       |                 |                  |                      |                                                                  |                                      |                                 |                                              |                                                |                                             |                                                                   |                                      |                                |                                |
| 5 |          |                        |      |                       |                 |                  |                      |                                                                  |                                      |                                 |                                              |                                                |                                             |                                                                   |                                      |                                |                                |

## Faults/Notes

## Remedial Work Taken

## Warning Notice Fixed

|   |                                          |                                                                |     |
|---|------------------------------------------|----------------------------------------------------------------|-----|
| 1 | builders opening not sealed through wall | advised landlord and tenant, filled out at risk form           | YES |
| 2 | gas fire non operational                 | advised landlord and Tenant to repair, filled out at risk form | YES |
| 3 |                                          |                                                                |     |
| 4 |                                          |                                                                |     |
| 5 |                                          |                                                                |     |

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Tue-16-Mar-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

## Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-16-Mar-2020

Report Received By:

Name: Andrew King-Page

Signed:

Date: Mon-16-Mar-2020

Gas ID Number: 4464997