



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

8 Church Road Hartshill Nuneaton
CV10 0NB

Certificate No: 8 Church Road Hartshill
Nuneaton CV10 0NB

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 8 Church Road Hartshill Nuneaton CV10 0NB
8 Church Road Hartshill Nuneaton CV10 0NB

Post Code: CV10 0NB

Telephone No:

Client Details

Client Address H2L Lettings
38 Main Road
Meriden

Post Code: CV7 7NF

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Utility	Combi Boiler	Vaillant	Ecotec Pro 24	8.94	45	RS	YES	0.0006	YES	23.54 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Cooker	Rangemaster	Leisure	NA	NA	FL	YES	NA	YES	21 mb	YES	YES	NA	N/A	NO	YES
3	Lounge	Fire	Burley	G4240	NA	NA	OF	YES	NA	YES	NA mb	NA	YES	YES	N/A	NO	NO
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	boiler pressure too high	advised landlord	NO
2	gas fire capped off previous to visit	advised landlord	NO
3	lead pipework on meter outlet	advised landlord	NO
4	no ep bonding on meter	advised landlord	NO
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

3

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Tue-16-Mar-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-16-Mar-2020

Report Received By:

Name: Andrew King-Page

Signed:

Date: Mon-16-Mar-2020

Gas ID Number: 4464997