



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

26 Strawberry Fields Meriden CV7 7SA

Certificate No: 26 Strawberry Fields Meriden CV7 7SA

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden
Post Code: CV7 7LU

Gas Safe No: 526645 Telephone No: 07961768920

Installation Details

Installation Address: 26 Strawberry Fields Meriden CV7 7SA
26 Strawberry Fields Meriden CV7 7SA
Post Code: CV77SA

Telephone No:

Client Details

Client Address: H2L Lettings
38 Main Road
Meriden
Post Code: CV7 7NF

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Lamona	Na	NA	NA	FL	YES	NA	YES	20 mb	YES	YES	NA	N/A	NO	YES
2	Kitchen	Central Heating Boiler	Worcester	Greenstar 24 RI HE	8.94	45	RS	YES	0.0009	YES	23.67 kw	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	boiler flue has no air cap	advised landlord	NO
2	ep bonding not before the first tee	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Tue-02-Mar-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Gas ID Number: 4464997

Date: Mon-02-Mar-2020

Report Received By:

Name: Andrew King-Page

Signed:

Date: Mon-02-Mar-2020