



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

4 Geswold Close Tile Hill Coventry
CV4 9JJ

Certificate No: 4 Geswold Close Tile Hill
Coventry CV4 9JJ

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden
Post Code: CV7 7LU

Gas Safe No: 526645 Telephone No: 07961768920

Installation Details

Installation Address: 4 Geswold Close Tile Hill Coventry CV4 9JJ
4 Geswold Close Tile Hill Coventry CV4 9JJ
Post Code: CV4 9JJ

Telephone No:

Client Details

Client Address: H2L Lettings
38 Main Road
Meriden
Post Code: CV7 7NF

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Electrolux	Unknown	NA	NA	FL	YES	NA	YES	21 mb	YES	YES	NA	N/A	NO	YES
2	Airing Cupboard	Combi Boiler	Ideal	LOGIC COMBI 24	9.73	97	RS	YES	0.0010	YES	23.98 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	ep bonding not before the first tee	advised landlord	NO
2	gas pipes too close to electrical lines	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sat-16-Jan-2021

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-16-Jan-2020

Report Received By:

Name: Andrew King-Page

Signed:

Date: Thu-16-Jan-2020

Gas ID Number: 4464997