



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

106 Dolphin Lane

Certificate No: 106 Dolphin Lane

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: 106 Dolphin Lane, Acocks Green, Birmingham B27 7

106 Dolphin Lane, Acocks Green, Birmingham B27 7

106 Dolphin Lane, Acocks Green, Birmingham B27 7

Post Code: B27 7BT

Client Details

Client Address: Black And Golds Estate Agents

117 Stratford Rd

Shirley

Solihull

Post Code: B90 3ND

Telephone No: 0121 249 6207

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Combi Boiler	Ideal	MINI C24	7.94	158	RS	YES	0.0020	NA	23.84 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Hob	Moffat	Na	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	lead pipework on meter outlet	advised landlord	NO
2	no ep bonding on meter	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

2

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Sun-22-Nov-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-22-Nov-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Fri-22-Nov-2019

Gas ID Number: 4464997