



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

3 Dorset Road Radford Coventry
CV1 4EH

Certificate No: 3 Dorset Road Radford
Coventry CV1 4EH

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: 3 Dorset Road Radford Coventry CV1 4EH
3 Dorset Road Radford Coventry CV1 4EH
3 Dorset Road Radford Coventry CV1 4EH

Post Code: CV1 4EH

Telephone No:

Client Details

Client Address: Shortland Home Property Maintenance
Warwick Gate
21-22 Warwick Row
Coventry

Post Code: CV1 1ET

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Bathroom	Space Heater	Baxi	RAZILIA 5000 MK 2 CAT 1	NA	NA	RS	YES	NA	YES	12 mb	YES	YES	YES	N/A	NO	YES
2	Kitchen	Cooker	Parkinson Cowan	Lyric 50	NA	NA	FL	YES	NA	YES	17 mb	YES	YES	NA	N/A	NO	YES
3	Lounge	Fire	Sirocco	Eco 2 NG	NA	NA	OF	YES	NA	YES	5.89 kw	YES	YES	YES	PASS	NO	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	no ep bonding on meter	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Sat-21-Nov-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-21-Nov-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Thu-21-Nov-2019

Gas ID Number: 4464997