



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

23 Kenpas Highway Coventry CV3 6AX

Certificate No: 23 Kenpas Highway
Coventry CV3 6AX

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 23 Kenpas Highway Coventry CV3 6AX
23 Kenpas Highway Coventry CV3 6AX
23 Kenpas Highway Coventry CV3 6AX

Post Code: CV3 6AX

Client Details

Client Address Shortland Home Property Maintenance
Warwick Gate
21-22 Warwick Row
Coventry

Post Code: CV1 1ET

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Airing Cupboard	Combi Boiler	Vaillant	Ecotec Pro 28	8.94	45	RS	YES	0.0006	YES	27.59 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Cooker	Indesit	Cucina	NA	NA	FL	YES	NA	YES	22 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	boiler is over pressurised	needs a service	NO
2	gas meter has lead pipework on outlet	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Thu-19-Nov-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Tue-19-Nov-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Tue-19-Nov-2019

Gas ID Number: 4464997