



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

42 Herrick Road

Certificate No: 42 Herrick Road

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address The Tenant
42 Herrick Road
Coventry

Post Code: CV2 5JL

Telephone No:

Client Details

Client Address Tracey Harden
100 St Austell Road
Coventry
Wyken

Post Code: CV2 5AG

Telephone No: 07977899740

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Focal Point	Multi Flue	NA	NA	OF	YES	NA	YES	5.89 kw	YES	YES	YES	PASS	NO	YES
2	Kitchen	Cooker	Beiling	Bel Fsg50do	NA	NA		YES	NA	YES	7.34 kw	YES	YES	NA	N/A	NO	YES
3	Bed Room	Combi Boiler	Worcester	Greenstar 28i Junior	9.45	49	RS	YES	0.0005	YES	27.45 kw	YES	YES	YES	N/A	NO	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	lead pipework on meter outlet	advised landlord	NO
2	meter has no bracket	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-09-Oct-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-09-Oct-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Wed-09-Oct-2019

Gas ID Number: 4464997