



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

1 Wood End Croft Tile Hill CV4 9RN

Certificate No: 1 Wood End Croft Tile Hill CV4 9RN

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address

The Tenant
1 Wood End Croft Tile Hill CV4 9RN
Tile Hill

Post Code: CV4 9RN

Telephone No:

Client Details

Client Address

H2L Lettings
38 Main Road
Meriden

Post Code: CV7 7NF

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Utility	Combi Boiler	Vaillant	Ecotec Pro 28	8.94	72	RS	YES	0.0008	YES	27.45 kw	YES	YES	YES	N/A	NO	YES
2	Lounge	Fire	Legend	Vantage	NA	NA	OF	YES	NA	YES	6.23 kw	YES	YES	NO	PASS	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	gas fire has no flue terminal	advised landlord	NO
2	lead pipework on meter outlet	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Thu-08-Oct-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Tue-08-Oct-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Tue-08-Oct-2019

Gas ID Number: 4464997