



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

24 Barston Close

Certificate No: 24 Barston CI

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: The Tenant
24 Barston Close
Coventry

Post Code: CV6 7DS

Telephone No:

Client Details

Client Address: Shortland Home Property Maintenance
Warwick Gate
21-22 Warwick Row
Coventry

Post Code: CV1 1ET

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Cooker	Leisure	Provence	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
2	Lounge	Fire	Flavel	Strata	NA	NA	OF	YES	NA	YES	6.54 kw	YES	YES	YES	PASS	NO	YES
3	Airing Cupboard	Combi Boiler	Vaillant	Ecotec Plus 831	8.54	84	RS	YES	0.0009	YES	32.89 kw	YES	YES	YES	N/A	NO	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	lead gas pipework not correctly terminated	advised landlord	NO
2	cooker has no stability device	advised landlord	NO
3	cooker bayonet point too close to floor	advised landlord	NO
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sun-27-Sep-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-27-Sep-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Fri-27-Sep-2019

Gas ID Number: 4464997