



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

108 Cambridge St

Certificate No: 108 Cambridge

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: The Tenant
108 Cambridge Street
Coventry

Post Code: CV1 5HW

Telephone No:

Client Details

Client Address: Shortland Home Property Maintenance
Warwick Gate
21-22 Warwick Row
Coventry

Post Code: CV1 1ET

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Cooker	Flavel	Milano G50	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
2	Bed Room	Combi Boiler	Main	main combi 25 eco	7.45	90	RS	YES	0.0012	YES	24.19 kw	YES	YES	YES	N/A	NO	YES
3	Lounge	Fire	Unknown	Unknown	NA	NA	OF	YES	NA	YES	10 mb	NO	YES	NO	FAIL	NO	NO
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	gas fire failed all tests, coals broken, disconnected and capped fire	advised landlord	YES
2	lead pipework on meter outlet severely restricted	advised landlord	NO
3	lead pipework on meter outlet	advised landlord	YES
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sun-27-Sep-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-27-Sep-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Fri-27-Sep-2019

Gas ID Number: 4464997