



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

18 Duke Street

Certificate No: 18 Duke Street

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: Miri Vogler
18 Duke Street
Leamington Spa

Post Code: CV32 4TR

Telephone No: 07538401857

Client Details

Client Address: Miri Vogler
18 Duke Street
Leamington Spa

Post Code: CV32 4TR

Telephone No: 07538401857

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Cooker	Elba	Excellence	NA	NA		YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
2	Utility	Combi Boiler	Worcester	Greenstar 29CDi	9.23	93	RS	YES	0.0010	YES	28.45 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	gas fire in bedroom has been previously disconnected	none	NO
2	gas meter in locked bedroom	each tenant needs a key to access the meter in case of an emergency	YES
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

NA

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Thu-24-Sep-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Tue-24-Sep-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Tue-24-Sep-2019

Gas ID Number: 4464997