



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

352 Frankly Beaches

Certificate No: 352 Frankly

Engineers Details

Trading Title: Coventry Gas Services

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address: The Tenant
352 Frankly Beaches Road
Birmingham

Post Code: B31 5NH

Telephone No:

Client Details

Client Address: Keith Millinson
123 Longfellow Road
Dudley

Post Code: DY3 3EF

Telephone No: 07886231590

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Airing Cupboard	Combi Boiler	Ravenheat	CSI 85 (CONDENSING)	8.45	45	RS	YES	0.0006	YES	23.45 kw	YES	YES	YES	N/A	NO	YES
2	Lounge	Fire	Unknown	Unknown	NA	NA	OF	YES	NA	YES	NA mb	NO	YES	NA	N/A	NA	NO
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	gas fire disconnected and capped prior to safety certificate	none	NO
2	ep bonding not before the first tee	advised landlord	NO
3	meter has two anacondas	advised landlord	NO
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-18-Sep-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-18-Sep-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Wed-18-Sep-2019

Gas ID Number: 4464997