



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

17 St Marys

Certificate No: 17 St Marys

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 17 St Mary's Rd
17 St Mary's Rd
Leamington Spa

Post Code: CV311JW

Telephone No:

Client Details

Client Address Mr Ranjit Bhopal
10 Shallowford Grove
Milton Keynes

Post Code: MK4 1ND

Telephone No: 07931601793

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Central Heating Boiler	Worcester	Greenstar 40 CDI Coventry	8.93	101	RS	YES	0.0011	YES	38.92 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Hob 1	Moffat	Na	NA	NA	FL	YES	NA	YES	19 mb	NA	YES	NA	N/A	NO	YES
3	Kitchen	Hob 2	Lamona	Na	NA	NA	FL	YES	NA	YES	20 mb	YES	YES	NA	N/A	NO	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	Hob 1 burners do not hold flame at low flame and 1 burner does not light with spark generation	advised landlord	YES
2	Hob 2 has a missing burner tap	advised landlord	YES
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

NA

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Mon-13-Apr-2020

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Sat-13-Apr-2019

Report Received By:

Name: Andrew King-Page

Signed:

Date: Sat-13-Apr-2019

Gas ID Number: 4464997