



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out.
This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

168 Landor Road

Certificate No: 168 Landor Road

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 168 Landor Road
168 Landor Road
Leamington Spa

Post Code: CV31 2LE

Telephone No:

Client Details

Client Address Mr Ian Wood
16 Redcar Close
Leamington Spa

Post Code: CV327SU

Telephone No: 077 5672 1589

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Cooker	Robinson Cowan	Lyric 55 GX	NA	NA	FL	YES	NA	YES	22 mb	YES	YES	NA	N/A	NO	YES
2	Lounge	Fire	Multiglow	Genesis	NA	NA	OF	YES	NA	YES	15 mb	YES	YES	YES	FAIL	NO	NO
3	Kitchen	Combi Boiler	Worcester	Greenstar 34CDi	9.74	48	RS	YES	0.0005	YES	32.97 kw	YES	YES	YES	N/A	YES	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1			YES
2	meter has lead pipework on meter outlet	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Fri-13-Nov-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date:

Gas ID Number: 4464997

Report Received By:

Name: Andrew King-Page

Signed:

Date: