



West Lothian Gas



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out.
This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

11 Austin Edwards Drive

Certificate No: 11 Austin Edwards Drive

Engineers Details

Trading Title

Address

Post Code:

Gas Safe No:

Telephone No:

Installation Details

Installation Address

11 Austin Edwards Drive □ □ Warwick □ □ CV34 5GW □
11 Austin Edwards Drive □ □ Warwick □ □ CV34 5GW □
11 Austin Edwards Drive □ □ Warwick □ □ CV34 5GW □
11 Austin Edwards Drive □ □ Warwick □ □ CV34 5GW □

Post Code: CV34 5GW

Telephone No:

Client Details

Client Address

Miss M Botnariuc
C/o Leaders
10 Parade
Leamington Spa

Post Code: CV32 4DW

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Cooker	New World	NW601GTCLM	NA	NA	FL	YES	NA	YES	18 mb	YES	YES	NA	N/A	NO	YES
2	Airing Cupboard	Combi Boiler	Worcester	Greenstar 30i Erp	9.4	47	RS	YES	0.0005	YES	28.59 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	carbon monoxide alarm non operational	advised landlord	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

NO

Gas Tightness Satisfactory:

NA

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

2

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Installation Pass:

NO

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name:

Signed:

Date:

Report Received By:

Name:

Signed:

Date:

Gas ID Number: