



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

1 Shetland Close

Certificate No: 1 Shetland Clos

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 1 Shetland Close
1 Shetland Close
Mount Nod
Coventry

Post Code: CV57LS

Client Details

Client Address Shortland Home Property Maintenance
Warwick Gate
21-22 Warwick Row
Coventry

Post Code: CV1 1ET

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Airing Cupboard	Combi Boiler	Worcester	28i Junior	9.8	97	RS	YES	0.0010	YES	27.45 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Hob	Lamona	Na	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
3	Lounge	Fire	Cannon	FRCS3G	NA	NA	OF	YES	NA	YES	6.34 kw	YES	YES	YES	PASS	NO	YES
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	meter has lead pipe work on incoming mains	advised landlord	NO
2	ep bonding not before the first tee on the meter	advised landlord	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

NO

Number of Appliances Tested:

3

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Sat-05-Sep-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date:

Gas ID Number: 4464997

Report Received By:

Name: Andrew King-Page

Signed:

Date: